

# Work Schedule for SKSS Tirupur

S.No	Description of the Work	Start Date	Expected End Date
1	Setting out the Central line markings		13-10-21
2	Earth Work Excavation	18-10-21	23-10-21
3	PCC Foundation	21-10-21	26-10-21
4	RR Masonry-Foundation and Basement	25-10-21	15-11-21
5	Plinth Beam	10-11-21	28-11-21
6	Filling for the basement	20-11-21	06-12-21
7	Termite Treatment		08-12-21
8	Floor PCC	28-11-21	09-12-21
9	Adobe Walls	10-12-21	10-05-22
10	Lintels/Shades/Wiest slabs/ Jally		15-05-22
11	Flat Slab/ Roof Beam	10-04-22	10-06-22
12	Pre Cast Roof	10-04-22	10-06-22
13	Plastering	25-06-22	25-08-22
14	Pointing		25-08-22
15	Steel, Aluminum doors and windows		25-09-22
16	Water and Weatherproofing		15-10-22
17	Granite and Ceramic Tile Works		15-11-22
18	Painting works		15-12-22
19	STP ,Collection tank works		15-12-22